Bruhat Bengaluru
Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st & Final E-Bill

NAME OF WORK:- Providing Street name Boards in Ward No-03 of Yelahanka Satellite Town Sub Division.

Estimated Cost RS :- 50.00 Lakhs

Agency:-Sri.Lakshman P S/o Hanumanthappa.No:29,3rd cross,Canara BankColony, Dwarakanagara,Chandra Layout,Vijayanagara,Bangalore-560040.

JOB CODE NO:-003-20-000099

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Providing Street name Boards in Ward No-03 of Yelahanka Satellite Town Sub Division.

Estimated Cost RS :- 50.00 Lakh's

Agency:-Sri.Lakshman P S/o Hanumanthappa.No:29,3rd cross,Canara BankColony,

Dwarakanagara,Chandra Layout,Vijayanagara,Bangalore-560040.

1st & Final E-Bill

Measurements Taken On:- 30/12/2022

S.No	Description of items	Unit	No	L	B	Qty	Rate	Amount
1	Supply and fixing of Black Granite Name Boards of 4ft X 2ft and 30mm thick with required carvings,installed over sadarahalli pillars of 6inches X 6 inches size. 16/06/2022	Each						
	Hill Meadows		4			4.00		
	Sambram College		2			2.00		
	Sayeenagar Phase-I		4			4.00		
	Best County-I		2			2.00		
	Best County-II		2			2.00		
	Dodda Bettahalli to Sambram College Road		4			4.00		
	17/06/2022 BHEL Layout		4			4.00		
	Basava Lingappa Layout		1			1.00		
	Rajiv Gandhi Layout		2			2.00		
						25.00	46200.00	1155000.00
2	Direction and place identification Signs up to 0.9sqm size Board Providing and erecting direction and place identification retro-reflectorised sign as per IRC:67 made of high intensity grade sheeting vide clause 801.3,fixed over aluminium sheeting,2mm thick with area not exceeding 0.9 sqm supported on a mild steel single angle iron post 75 x 75 x6 mm firmly fixed to the ground by means of properly designed foundation with M 15 grade cement concrete 45 x 45 x 60cm,60cm below ground level as per approved drawing.	Sqm						
	28/06/2022 Attur Layout		15	1.00	0.90	13.50		
	Santhoshnagara		9	1.00	0.90	8.10		
	Muneshwara Layout		13	1.00	0.90	11.70		
	Chikkadinne		10	1.00	0.90	9.00		
	Basavalingappa Layout		14	1.00	0.90	12.60		
	Rajiv Gandhinagara		9	1.00	0.90	8.10		
	Hill Meadows		8	1.00	0.90	7.20		
	407 Area		25	1.00	0.90	22.50		
	208 SFS Area		15	1.00	0.90	13.50		
	707 Area		9	1.00	0.90	8.10		
	Duo Marvel Layout		10	1.00	0.90	9.00		
	Prakruthi Layout		15	1.00	0.90	13.50		
	Mahalakshmi Layout		9	1.00	0.90	8.10		
	Dodda Bettahalli		10	1.00	0.90	9.00		
	Chikka Bettahalli Main Road		15	1.00	0.90	13.50		
	AMS Layout		35	1.00	0.90	31.50		
	Adityanagara		14	1.00	0.90	12.60		
	13/07/2022 Best County-I		5	1.00	0.90	4.50		
	Best County-II		6	1.00	0.90	5.40		
	Best County-III		4	1.00	0.90	3.60		
	BHEL Layout		12	1.00	0.90	10.80		
	Chitra Layout		5	1.00	0.90	4.50		
	Anugraha Layout		9	1.00	0.90	8.10		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	Havyakanagara		10	1.00	0.90	9.00		
	Jyothinagara		9	1.00	0.90	8.10		
	Sayeenagar Phase-I		10	1.00	0.90	9.00		
	Sayeenagar Phase-II		12	1.00	0.90	10.80		
	Thirumalanagara		5	1.00	0.90	4.50		
			32			289.80	783.00	210823.40
3	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of reflective sheeting cofirming to Type xi standards of ASTM O4956-09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4mm thick Aluminium composite material sheet having minimum 0.5mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mm x 1.2mm,supported by 38mm OD Stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50mm to stainless steel pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm x 450mm x 600mm in 1:1.5:3 ratio cement concrete.thebackground shall be blue in colour with letters and border in white,the item includes earhwork excavation ,cost of all materials,loading unloading lead lift,transportation etc,complete.as per direction of engineer incharge of work clause 6.9 of IRC 67-2012 for type XI retro reflective sheeting from the sheeting manufacture & a certified copy of test reports from an indipendent test laboratory confirming to clause 6.7 of IRC 67-2012 including outdoor weather exposure report for the reto reflective sheeting offered shall be submitted by the contractor for technical qualification in the tender.	Sqm						
	19/07/2022 Attur Layout		2	1.60	0.90	2.88		
	Santhoshnagara		1	1.60	0.90	1.44		
	Muneshwara Layout		2	1.60	0.90	2.88		
	Hill Meadows		1	1.60	0.90	1.44		
	407 Area		1	1.60	0.90	1.44		
	208 SFS Area		2	1.60	0.90	2.88		
	707 Area		1	1.60	0.90	1.44		
	Duo Marvel Layout		1	1.60	0.90	1.44		
	Mahalakshmi Layout		1	1.60	0.90	1.44		
	Dodda Bettahalli		1	1.60	0.90	1.44		
	AMS Layout		2	1.60	0.90	2.88		
	Adityanagara		1	1.60	0.90	1.44		
	Best County-I		1	1.60	0.90	1.44		
	Best County-II		2	1.60	0.90	2.88		
	Best County-III		1	1.60	0.90	1.44		
	BHEL Layout		1	1.60	0.90	1.44		
	Anugraha Layout		2	1.60	0.90	2.88		
	Sayeenagar Phase-I		1	1.60	0.90	1.44		
	Thirumalanagara		1	1.60	0.90	1.44		
						36.00	14094.82	507413.52

4	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 2000mm x 900mm made out of reflective sheeting cofirming to Type xi standards of ASTM O4956-09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4mm thick Aluminium composite material sheet having minimum 0.5mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mm x 1.2mm,supported by 38mm OD Stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50mm to stainless steel pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm x 450mm x 600mm in 1:1.5:3 ratio cement concrete.thebackground shall be blue in colour with letters and border in white,the item includes earhwork excavation ,cost of all materials,loading unloading lead lift,transportation etc,complete.as per direction of engineer incharge of work clause 6.9 of IRC 67-2012 for type XI retro reflective sheeting from the sheeting manufacture & a certified copy of test reports from an indipendent test laboratory confirming to clause 6.7 of IRC 67-2012 including outdoor weather exposure report for the reto reflective sheeting offered shall be submitted by the contractor for technical qualification in the tender.	Sqm							
	23/07/2022 Ananthapura		3	2.00	0.90	5.40			
	Diary Circle		2	2.00	0.90	3.60			
	Thirumala Dhbha Front & Back		2	2.00	0.90	3.60			
	DB Halli Road		2	2.00	0.90	3.60			
	MS Palya		1	2.00	0.90	1.80			
						18.00	16732.80	301176.00	
5	KSRRBM800-9. Painting New Letter and figures of any shade with synthetic enamel paint black or any other approved colour to give an even shade complete as per specifications (i)Hindi (Matras commas and the like not to be measured and paid for half letter shall be counted as half)" MORTH Specification No.803	Cm							
	23/07/2022 Attur Layout		15	900.00		13500.00			
	Santhoshnagara		9	900.00		8100.00			
	Muneshwara Layout		13	900.00		11700.00			
	Chikkadinne		10	900.00		9000.00			
	Basavalingappa Layout		14	900.00		12600.00			
	Rajiv Gandhinagara		9	900.00		8100.00			
	Hill Meadows		8	900.00		7200.00			
	407 Area		25	900.00		22500.00			
	208 SFS Area		15	900.00		13500.00			
	707 Area		9	900.00		8100.00			
	Duo Marvel Layout		10	900.00		9000.00			
	Prakruthi Layout		15	900.00		13500.00			
	Mahalakshmi Layout		9	900.00		8100.00			
	Dodda Bettahalli		10	900.00		9000.00			
	Chikka Bettahalli Main Road		15	900.00		13500.00			
	AMS Layout		35	900.00		31500.00			
	Adityanagara		14	900.00		12600.00			
	29/07/2022 Best County-I		5	900.00		4500.00			
	Best County-II		6	900.00		5400.00			
	Best County-III		4	900.00		3600.00			
	BHEL Layout		12	900.00		10800.00			
	Chitra Layout		5	900.00		4500.00			
	Anugraha Layout		9	900.00		8100.00			
	Havyakanagara		10	900.00		9000.00			

	Jyothinagara		9	900.00		8100.00		
	Sayeenagar Phase-I		10	900.00		9000.00		
	Sayeenagar Phase-II		12	900.00		10800.00		
	Thirumalanagara		5	900.00		4500.00		
						289800.00	6.00%	307188.00
						Sub Total Amount RS		4379010.56
						Add 12% of GST Charges RS		525481.27
						Grand Total RS		4904491.83

CERTIFICATE

1 Certified that the above work done is satisfactory completed to work.

2 Certified that the there is no debries have been cleared to site

Assistant Engineer
Ward No-03

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಕ. ಬೆಂಗಳೂರು-106